



BRIDGE REPAIR UPDATE

The repairs on the main bridge have been delayed due to rain, or the threat of rain, impacting the project. The new design is comprised of several sections and of colored stamped concrete each bordered by a concrete band of the standard color.

We were unable to pour any concrete until Thursday, May 23, due to rain. The large sections are colored “in the truck” and any exposure to direct rain while in the curing stage will impact the color. To insure uniformity, we are unable to pour even if there is a threat of rain (over 40%). The threat level on Thursday, May 23, was reduced and we were able to pour.

- All border bands have been poured and cured to a service state. (Poured earlier.)
- Two of the large red sections were poured and stamped Thursday.

The current plan calls for pouring two additional main sections on Friday, May 24th. All remaining sections are scheduled for pouring next Tuesday and Wednesday. The entire surface will be chemically washed on Thursday, sealed with an antiquing process on Friday. As long as the weather cooperates we should be ready for traffic on Monday, June 3rd.

Hammock Dunes Owners' Association

Post Office Box 353338 | Palm Coast, FL | (800)439-9408 | email@ssmgroupinc.com
www.hammockdunesoa.com

This email does not accept incoming messages. If you have questions, or need additional information, please contact Travis Houk, 386-446-6333.